EP-06-155

Note:

-Maintain access for emergency vehicles at all time.

-Allow safe passage for pedestrians and bicyclists.

-Remove all devices and signage no longer needed or appropriate for traffic control.

-Flaggers to be trained in flagging moving traffic.

-All traffic control devices to conform to the CalTrans Specifications of traffic control standards.

-All device placement to conform with the CalTrans Specifications of traffic control guidelines.

TRAFFIC CONTROL ZONE TABLE

SPEED MPH	SIGN SPACING	MERGEING TAPER	SHIFTING TAPER	SHOULDER TAPER	BUFFER SPACE	CONE SPACING
25	150'	125'	63'	42'	55'	25'
30	200'	180'	90'	60'	85'	30'
35	250'	245'	123'	82'	120'	35'
40	350'	320'	160'	107'	170'	40'
45	550'	540'	270'	180'	220'	45'
50	600'	600'	300'	200'	280'	50'
55	1000'	660'	330'	220'	335'	55'

Owner: **Ryland Homes**		
Project Name: Oakmore Meadows		Project Number: 215-618
Prime Contractor: Granite Construction		Traffic Control Contractor: Granite Construction
Phone: 209-982-4750	Sheet Number: 1	Date: 2/8/06
Prepared By: DCE		