Job Notes:

Reconductor 6,000'

~ Install 6,000' 3-4 ACSR 12kV

~ Remove 6,000' 3-6 Cu 12kV

Remove 4,100 ' OW Secondary

PG 100166XT

PG To Top (Except Were Noted)

PT To PTD

PG To Set

Permit Note:

Locations 1-8, City Of Stockton Permit

Locations 9 & North, San Joaquin County Permit

PROJECT CONDITIONS STAMP

Type(s) of Work:

- [ ] New Business
- [x] PG&E Maintenance & Construction

Project Conditions:

- [x] NONE APPARENT (if project design changes, contact ADE)

or

- [ ] CONDITIONS APPLY:
  - [x] PERMITS [ ] TAILBOARD [ ] OTHER

(Provide additional information on line below)

BY: _____ SIGNATURE, NAME, [CORPORATE ID], DATE

NOTIFIED U.S.A.

DATE:

TICKET #

BY:

Plat Maps:

V-10-20

V-11-16

V-11-21

Circuit Map: 3B3324

Circuit: Weber 1103

Moderate Insulation District

Non-Corrosion Area

Raptor Area

Non-Fire

15 — COORDINATE # 317 7440 5 1684 LOADING DISTRICT SI — TX SIZE – 15 — KVA LOAD– 12 — # CUST. – 2 — PHASE –1

13 — COORDINATE # 317 7451 5 1653 LOADING DISTRICT SI — TX SIZE – 15 — KVA LOAD– 12 — # CUST. – 2 — PHASE –1

10 — COORDINATE # 317 7461 5 1618 LOADING DISTRICT SI — TX SIZE – 15 — KVA LOAD– 12 — # CUST. – 2 — PHASE –1

15 — 45' — Make Raptor Safe PG10125-1 Install 15 KVA

14 — 45' — 7448-1668 25 — Make Raptor Safe 25 KVA S.L 14559

13 — 45' — Make Raptor Safe PG10114-1 Install 15 KVA

12 — 50' — PT 11261-1 50 KVA S.L. 5507 100W — 7458-1637 35 KVA Demand SI

Install Messenger Guy

11 — JP8 — Top 40' Pole Relinquish To PT PT3062

10 — JP7 — 50C4 Install 15 KVA

9 — JP6 — 7469-1603 31 KVA Demand SI — 40/50C4 PT 3576-1 Install 25 KVA Remove 15 KVA-Overloaded

8 — Make Raptor Safe 65' PT12735-1

6 — Make Raptor Safe S.L. 5509

Fevision #2: Update Loc 6 And Delete Loc 7

5 — Make Raptor Safe 45C5 PT12735-1

4 — 7480-1575 35 KVA Demand SI — 45C5 PT 7022-1 PT08380-A Remove 15 KVA-Overloaded Install 25 KVA

The services to these two homes have been removed due to fire damage.

3 — JP3 — 7487-1544 14 KVA Demand SI — Need 25KVA For F.D. — 40/50C4 PT5055 Install 25 KVA

2 — JP2 — 7491-1532 15 KVA Demand SI — 40/50C4 PT3102-1 Install 15 KVA

1 — JP1 — 7496-1514 25 KVA Demand SI — Top Pole 45/50C4 PT11659-1 Install 25 KVA

47 — C/O 20297 ADE 25E

V-10-20 V-11-16

V-11-21

Phase I

PM 30781580

SW 58967

Downing Ave — MOURFIELD AVE — Odell Ave — Wait Ave — WALKER SLOUGH — HARVEY AVE — MARY AVE — (NO KINLEY) — EL DORADO ST — SOUTHERN RAILROAD

CO:	
SD:	
NOTIF.: 104728286	
Other:	
SHT.: 1 of 2	SHEETS
PM: 3078 1597	REV. 1

ENGINEERING AND PLANNING DEPT.
850 Stillwater Rd
West Sacramento, CA
PHONE #:916-760-5329 FAX #:916-760-9870
PACIFIC GAS AND ELECTRIC COMPANY

EST.: Debra McKenzie 916-760-5339
ADE: Steve Detrick 916-760-1976
SUPV: Loretta Weber 916-760-1957
REP.: Allen Fong
PLNR: Scott Chen
SCALE: 1"=100' DATE: September 2014

NO.	DATE	DESCRIPTION	ORDER #	DWN	CHKD	SUPV	APVD BY
1	1/13/2014	Update Loc 6. Remove Loc 7. Delete JP4 & JP5. Due To Permitting Issue At Walker Slough.					

REVISIONS

PG&E ~ ReConductor Weber 1103 Phase II

Start At Wait Ave & Odell Ave

To Ivy Ave & El Dorado Ave

Stockton

PS-11DDD2-1