EP:07.145

N
W E
S

DETOUR NOTES:

A. THIS DETOUR IS BASED ON CLOSING EIGHT MILE ROAD MONDAY JUNE 4 THRU JUNE 6 FROM 7:00 AM TO 5:00 PM.

B. EAST BOUND TRAFFIC TO FLOW CONTINUOUSLY.

= COUNTY PORTION

Cone off SB right turn lane

ROAD CLOSED

DETOUR

ROAD CLOSED AHEAD

DETOUR

CMS-#2

CMS- #1

EIGHT MILE ROAD

ODYSSEY LANDSCAPE DRIVEWAY

CONE OFF Left turn lane

1 week advance

PRE

DURING CLOSURE

Traffic Engineering By 5-25-07

MARLETTE RD.

FOR CMS BOARDS 1-2 USE THE FOLLOWING MESSAGES

ROAD WORK ON EIGHT MILE RD

BETWEEN DAVIS RD & LOWER SAC.

6/4 - 6/8 8:00 AM TO 4:00 pm

CHANGEABLE MESSAGE BOARD

8 MILE TO BE CLOSED AT ~~Lower~~ SACTO STARTING JUNE 4

~~ROAD~~ CLOSED AHEAD AT 2. SACTO

LODI HIGH SCHOOL PARK (SITE)

1 BURKEHOLLOW LN.
2 COLDCREEK DR.
3 MORNING STAR LN.
4 SADDLEBROOK ST.

TRQ 4/1/07

LEGEND:

TYPE 3 BARRICADE

IC)

APPROVED BY CITY OF STOCKTON

DATE

ROAD CLOSURE AND DETOUR PLAN BETWEEN LOWER SACRAMENTO ROAD AND DAVIS ROAD

Traffic Control Plan

EIGHT MILE ROAD WIDENING DESTINATIONS, Stockton, CA

ENGINEERING DSS CONTRACTORS

DSS Company
General Engineering Contractors

Contractor's License Number 334653

655 W. Clay Street, Stockton, CA 95206
PH: (209) 948-0302 FAX: (209) 948-6652

Scale N.T.S.

Job Number 1287-06

Prepared By LV

Date 5/29/2007

Sheet Number 1 Of 1