PROJECT CONDITIONS STAMP

Type(s) of Work:
- [ ] New Business
- [x] PG&E Maintenance & Construction

Project Conditions:
- [x] NONE APPARENT (if project design changes, contact ADE)
  or
- [ ] CONDITIONS APPLY:
  - [x] PERMITS [ ] TAILBOARD [ ] OTHER
  (Provide additional information on line below)

BY: _____
SIGNATURE, NAME, [CORPORATE ID], DATE

NOTIFIED U.S.A.
DATE:
TICKET #
BY:

*Job Notes:*

Reconductor 6,000'
~ Install 6,000' 3-4 ACSR 12kV —P—

~ Remove 6,000' 3-6 Cu 12kV
Remove 4,100 ' OW Secondary

*PG 100166XT*
PG To Top (Except Were Noted)
PT To PTD
PG To Set

*Permit Note:*

Locations 37-44 On This Page Require A City Of Stockton Permit.
All Other Locations Require A San Joaquin County Permit.

CO:
SD:
NOTIF.: 104782086
Other:
SHT: 2 of 2 SHEETS
PM: 3078 1597 REV.

ENGINEERING AND PLANNING DEPT.
850 Stillwater Rd
West Sacramento, CA
PHONE #:916-760-5329 FAX #:916-760-9870
PG&E PACIFIC GAS AND ELECTRIC COMPANY

EST: Debra McKenzie 916-760-5329
ADE: Steve Dietrick 916-760-1976
SUPV: Loretta Weber 916-760-1957
REP:
PLNR: Scott Chen
SCALE: 1"=100' DATE: September 2016

| NO. | DATE | DESCRIPTION | ORDER # | DWN | CHKD | SUPV | APVD BY |
|---|---|---|---|---|---|---|---|
| | | REVISIONS | | | | | |

PG&E ~ ReConductor Weber 1103 Phase II
Start At Wait Ave & Odell Ave
To Ivy Ave & El Dorado Ave
Stockton

22-1100099-3